

CENTRAL POWER RESEARCH INSTITUTE (Member of STL)



CPRI

Test Report

Sheet 1 of 5/6

Date : 12 SEP 2016

Test Report No. : 2016/STN-1/234
Name and Address of the customer : M/s Jodhpur Vidyut Vitran Nigam Limited
Office Of The Superintending Engineer (MM&C)
New Power House Premises, Industrial Area, Jodhpur

Name and address of the Manufacturer : M/s Rajasthan Powergen Transformer Pvt. Ltd.
Karola- Bhinmal Road, Village- Karola, Sanchore
Dist. Jalore, Rajasthan.

Particulars of Sample(s) Tested : 5 MVA, 33/11kV, Power Transformer
Condition of sample(s) on receipt : New

Type : Outdoor
Designation : NIL
Serial Number(s) : RPTPL-01
Number of sample(s) Tested : One
Date(s) of Test(s) : 12- August- 2016
CPRI sample code number(s) : STDSST116S0243
Sealing of the sample of any : Transformer was sealed by polycarbonate seal on Bearing
Seal no. ME715335 to ME715342 on all four corner of Top cover
With Tank

Particulars of test(s) conducted : Thermal & Dynamic ability to withstand short- circuit
Test(s) in accordance with : As per clause 4.2 & 4.1 of IS: 2026 (Part-5) 2011 and as per
Standard/specification : customer requirement.

Sampling Plan : Not applicable
Customer's Requirement : Measurement of % Z and load loss at lowest and highest
Taps is also required

Deviations, if any : NIL

Name of the witnessing persons :
Customer's Representatives : Mr. Anil B Shinde
Other than Customer's Representatives : Mr. Prakash Jain (XenScada)
Test subcontracted with name and address of :
the laboratory : NONE

Documents constituting this report (in words)
No. of Sheet(s) : Eight
No. of Oscillogram(s) : Ten
No. of Graph(s) : NIL
No. of Photograph(s) : Two
No. of Test Circuit Diagram(s) : One
No. of Drawing(s) : Four


(Dipranjan Sahoo)
TEST ENGINEER




(M.K. Wadhvani)
JOINT DIRECTOR

TEST REPORT



Date:

12 SEP 2016

(Ratings assigned by manufacturer)

Test Sample	5MVA, 33/11 kV Power Transformer			
Type	Outdoor			
Serial Number	RPTPL-01			
Rated Power(KVA)	5000 kVA			
Rated voltage HV (Volts)	33000			
LV (Volts)	11000			
Rated Current HV (Amps)	87.47			
LV (Amps)	262.43			
Number of phases	3			
Connection Vector group	Delta/Star Dyn-11			
Type of Cooling	ONAN			
Rated Frequency (Hz)	50			
Temperature rise of oil/Winding (in Degree Centigrade)	45/50°c			
Tapping Range	5% to- 10% (7 taps in 6 Steps of 2.5% each)			
Apparent short circuit power behind transformer (inMVA)	1000			
Type of Winding	Disc Winding			
Winding material	Copper			
Insulation level HV	Dry PF 70 kVrms/Impulse 170 Kvp			
LV	Dry PF 28kVrms/Impulse 75 Kvp			
Oil in liter	2550			
Weight of Oil (Kg)	2142			
Weight of oil core & winding (Kg)	7050			
Total weight (Kg)	11392			
Year of manufacture	2016			
Tap No.	1	3	7	
Primary Voltage (Volts)	34650	33000	29700	
Secondary Voltage	11000	11000	11000	
% Impedance	6.95	7.15	7.95	
X/R Ratio	5.45	5.32	5.19	
Guaranteed No Load Loss (Watts)	--	4000 (Max)	--	
Guaranteed Load at 75 °C (Watts)	24900 (Max)	23000 (Max)	27000 (Max)	
Guaranteed % Impedance at 75° C	6.79 ± 15%	7.15 ± 10%	7.86 ± 15%	

Deh
TEST ENGINEER

SWITCHGEAR TESTING & DEVELOPMENT STATION
GOVINDPURA, BHOPAL – 462 023, INDIA
Phone : + (0) 755 2586682 Fax : + 91 (0) 755 2587774

CENTRAL POWER RESEARCH INSTITUTE
(Member of STL)

TEST REPORT



CPRI

Sheet 3 of 8

Test Report Number: 2016/STN-1/234

Date:

12 SEP 2016

SUMMARY OF TEST

- 1.0 Test Conducted : Short circuit dynamic and thermal withstand test.
2.0 Rating for which Tested : Verification of ability to withstand short circuit currents
Calculated as per clause 4.1.2 of IS: 2026 (Part-5), 2011

Tapping Position	%Z at 75 °C	% X at rated frequency	X/R	Required Short-circuit on LV (phase) with rated voltage applied to HV	
				kA peak	kA rms
Highest Tap	7.10	6.40	14.22	8.6575	3.3951
Principal Tap	7.22	6.60	14.35	8.5630	3.3580
Lowest Tap	7.86	7.33	14.37	8.0100	3.1412

Considering the source impedance based on 1000MVA 36kV and measured of impedances of the Sample tested

- 3.0 Schedule of routine test results : As per Sheet Nos. 6 of 8 and 7 of 8
4.0 Schedule of short circuit test results : As per sheet No. 5 of 8
5.0 Oscillogram numbers : STN1-160234S.2.3.4.6.7.8.10.11.12 and 14
6.0 Test Circuit diagram number : STN-1/TCD/TR.2


TEST ENGINEER

CENTRAL POWER RESEARCH INSTITUTE
(Member of STL)



CPRI

TEST REPORT

Sheet 4 of 8

Test Report No: 2016/STN-1/234

Date: 12 SEP 2016

LIST OF DRAWINGS OF SAMPLE AND PHOTOGRAPHS

Drawings of the sample tested

The manufacturer has guaranteed that the equipment submitted for the test has been manufactured in Accordance with the following drawings. It is verified that these drawings adequately represent the apparatus tested.

Sample drawing Numbers


1	RPTPL- GA- 001- 5MVA
2	5000/CCA/02
3	RPTPL- RD- 001- 16
4	5000/CSFD/03

Total drawings (duly attested) : Four

Photographs of sample Tested

Photograph Numbers : P1- P2

Total photographs (duly embossed) : Two


TEST ENGINEER

CENTRAL POWER RESEARCH INSTITUTE (Member of STL)



TEST REPORT

CPRI

Sheet 5 of 8

Test Report No: 2016/STN-1/234

Date: **12 SEP 2016**

SCHEDULE OF SHORT CIRCUIT TEST RESULTS

Test conditions	: Short circuit dynamic and withstand test
Test source Number of Phases	: Three
Source frequency	: 50 Hz. Tolerance as per standard
Condition of Sample Before Test	: As such after routine tests
Test Connections HV terminals	: Connected to source as per Test Circuit Diagrams No. STN-1/TCD/TR.2
LV terminals	: Short circuited and earthed through shunts for current Measurement
Type of short circuit	: Preset short circuit.

Oscillogram Number	Current kA (Peak)	Current kArms			Phase voltage kVrms			Duration (mSec)	% Change in % reactance	Tap No.
		(Iu)	(Iv)	(Iw)	(Uu)	(Uv)	(Uw)			
160234-2	Iu=8.8	3.4	3.4	3.4	18.8	18.8	18.7	519	-0.028	1
160234-3	Iu=8.8	3.4	3.4	3.4	18.8	18.8	18.7	532	-0.056	1
160234-4	Iu=8.8	3.4	3.4	3.4	18.8	18.8	18.7	521	-0.028	1
160234-6	Iv=8.7	3.3	3.4	3.4	17.9	17.8	17.8	527	-0.042	3
160234-7	Iv=8.7	3.3	3.4	3.4	17.9	17.8	17.8	517	-0.069	3
160234-8	Iv=8.7	3.3	3.4	3.4	17.9	17.8	17.8	524	-0.014	3
160234-10	Iw=8.2	3.1	3.1	3.2	15.8	15.7	15.8	513	0013	7
160234-11	Iw=8.2	3.1	3.1	3.2	15.8	15.7	15.8	520	0013	7
160234-12	Iw=8.2	3.1	3.1	3.2	15.8	15.7	15.8	523	0013	7
160234-14	Thermal	3.4	3.4	3.4	18.8	18.8	18.7	2023	0014	1

Observation during test : No abnormality noticed

Observation after untanking the transformer

Condition of Conductor Core and Clamping : intact No abnormality noticed

Condition of Spacers, end blocks : intact No abnormality noticed

Condition of Oil : No visual abnormality noticed

Conclusion : The test results comply with the requirement of the 4.2 & 4.1 of IS: 2026 (Part-5) 2011
As per Customer for the sample tested.

TEST ENGINEER

CENTRAL POWER RESEARCH INSTITUTE (Member of STL)

TEST REPORT



CPRI

Sheet 6 of 8

Test Report Number: 2016/STN-1/234

Date: **12 SEP 2016**

SCHEDULE OF Routine Test results

Results of routine result conducted to verify condition of transformer prior to and after short circuit Test

1. Measurement of insulation resistance in Mega Ohms measured at 1000 volts

Before Short Circuit Test				After Short Circuit Test			
HV to LV	HV to Earth	LV to Earth	Temp °C	HV to LV	HV to Earth	LV to Earth	Temp °C
>2000	>2000	>2000	25	>2000	>2000	>2000	26

2. Measurement of winding resistance

Before Short Circuit test						After Short Circuit Test				
	LV Winding milli Ω	HV Winding Ω			Temp ° C	HV Winding Ω				Temp ° C
		Highest	Principal	Lowest		LV Winding milli Ω	Highest	Principal	Lowest	
U-V	70.00	0.7949	0.7580	0.6813	25.5	70.94	0.8056	0.7682	0.6904	29.0
V-W	69.69	0.7960	0.7570	0.6806	25.5	70.63	0.8067	0.7672	0.6997	29.0
W-U	69.80	0.7958	0.7575	0.6809	25.5	70.74	0.8064	0.7677	0.6900	29.0

3. Measurement of no load current and loss

	Applied voltage in volts	Frequency (Hz)	Current in Amps				No load loss in Watts
			Iu	Iv	Iw	Iave	
Before test	11000	50	0.6216	0.4409	0.5573	0.5399	3959.40
After test	11000	50	0.6208	0.4397	0.5523	0.5376	3972.20

4. Measurement of load loss and % impedance

Tap Position	Before Short Circuit Test		After Short Circuit Test	
	% Z at 75 °C	Load loss at rated Current at 75 °C in watts	% Z at 75 °C	Load loss at rated Current at 75 °C in watts
Highest	6.85	22415	6.90	22436
Principal	7.05	22875	7.12	22949
Lowest	7.85	24831	7.90	24825

Devi
TEST ENGINEER

CENTRAL POWER RESEARCH INSTITUTE
(Member of STL)

TEST REPORT



CPRI

Sheet 7 of 8

Test Report Number: 2016/STN-1/234

Date: 12 SEP 2016

5.0 Measurement of voltage ratio and check of voltage vector relationship

Tap No.	Before Short Circuit			After Short Circuit Test		
	UV-un	VW-vn	WU-wn	UV-un	VW-vn	WU-wn
1	5.345	5.3332	5.3276	5.3276	5.3332	5.3276
2	5.1987	5.2040	5.1981	5.1987	5.2040	5.1981
3	5.0697	5.0753	5.0697	5.0697	5.0753	5.0697
4	5.0590	5.0597	5.0560	5.0569	5.0582	5.0591
5	5.0619	5.0642	5.0651	5.0645	5.0663	5.0670
6	4.884	4.876	4.877	4.886	4.868	4.878
7	4.716	4.718	4.718	4.719	4.719	4.714

Transformer Connection symbol verified before and after short circuit test and found to be Dyn 11

6.0 Dielectric test : Separate source voltage withstand test at 50 Hz for one minute

	Test Voltage (kV rms)		Remarks
	Between HV & LV- Earth	Between LV & HV - Earth	
Before test	70.0	28.0	Withstood
After test	70.0	28.0	Withstood

7.0 Dielectric test : Induced over voltage withstand test

	Test voltage in V	Frequency in Hz	Duration in sec.	Remarks
Before test	22000	100	60	Withstood
After test	22000	100	60	Withstood


TEST ENGINEER

SWITCHGEAR TESTING & DEVELOPMENT STATION
GOVINDPURA, BHOPAL – 462 023, INDIA
Phone : + (0) 755 2586682 Fax : + 91 (0) 755 2587774

CENTRAL POWER RESEARCH INSTITUTE
(Member of STL)



CPRI

TEST REPORT

Sheet 8 of 8

Test Report No. : 2016/STN-1/234

Date:

12 SEP 2016

NOTE

- a) The test results relate only to the sample (s) tested.
- b) Publication or reproduction of this report / certificate in any form other than by complete set of the whole report and in the language written, is not permitted without the written consent of CPRI.
- c) Any correction/erasure invalidates this test report/test certificate.
- d) NABL has Accredited this laboratory as per ISO 17025-2005 Standard for tests carried out.
- e) The verification of the sample drawing by CPRI is limited to dimensional checks only wherever possible.
- f) Any anomaly/discrepancy in this test report/test certificate should be brought to our notice within 45 days from the date of issue.
- g) CPRI issues two kinds of documents:

Test Report

The test report is issued when the sample is Tested for specific test required by the customer either in accordance with National/international standards or as per customer's requirement but on certification on the performance of the sample tested. The test report will contain the record of the values of test parameters as physical condition of the apparatus during/after the test (s), copy(ies) of Oscillogram(S) , record of supplementary test (s) if any conducted but no certification on the performance of the apparatus tested.


Type Test Certificate :

The test certificate is issued on request and payment of the prescribed charges only when the apparatus of particular type and rating has satisfactorily passed all the specified tests in compliance with condition stipulated in a published National/international standards.

- h) All Documents constituting this test report/certificate are stitched together with a Continuous silk thread /silk ribbon, the two ends of which have been brought over the front sheet of this test report/certificate and sealed with a CPRI logo printed paper sticker/embossed


TEST ENGINEER


CENTRAL POWER RESEARCH INSTITUTE (Member of STL)



CENTRAL POWER RESEARCH INSTITUTE (Member of STL)



CPRI




STN1-160234S.2

CENTRAL POWER RESEARCH INSTITUTE (Member of STL)



CPRI




STN1-160234S.3

CENTRAL POWER RESEARCH INSTITUTE (Member of STL)



CPRI




Beh
Engineering Officer
 केन्द्रीय विद्युत अनुसंधान संस्थान
 Central Power Research Institute
 स्विचगियर परीक्षण तथा विकास केंद्र
 Switchgear Testing & Development Station
 गोविन्दपुरा भोपाल-462023
 Govindpura Bhopal - 462023

STN1-160234S.4

CENTRAL POWER RESEARCH INSTITUTE (Member of STL)



CPRI




STN1-160324S.6

CENTRAL POWER RESEARCH INSTITUTE (Member of STL)



CPRI




Deh
अभिषेक अधिकारी
Engineering Officer
केन्द्रीय विद्युत अनुसंधान संस्थान
Central Power Research Institute
स्विचगियर परीक्षण तथा विकास केन्द्र
Switchgear Testing & Development Station
गोविन्दपुरा भोपाल-462023
Govindpura Bhopal - 462023

STN1-160234S.7

CENTRAL POWER RESEARCH INSTITUTE (Member of STL)



CPRI




D. Bah
अभिषेक कुमार अधिकारी
Engineering Officer
केन्द्रीय बिद्युत अनुसंधान संस्थान
Central Power Research Institute
स्विचगियर परीक्षण तथा विकास केंद्र
Switchgear Testing & Development Station
गोविन्दपुरा भोपाल-462023
Govindpura Bhopal - 462023

STN1-1603245.8

CENTRAL POWER RESEARCH INSTITUTE (Member of STL)



CPRI




DSah
अभिजातिका अधिकारी
Engineering Officer
केन्द्रीय विद्युत अनुसंधान संस्थान
Central Power Research Institute
स्विचगियर परीक्षण तथा विकास केंद्र
Switchgear Testing & Development Station
गोविन्दपुरा भोपाल-462023
Govindpura Bhopal - 462023

STN1-160234S.10

CENTRAL POWER RESEARCH INSTITUTE (Member of STL)



CPRI




STN1-1602345.11

CENTRAL POWER RESEARCH INSTITUTE (Member of STL)



CPRI




STN1-160234S.12

CENTRAL POWER RESEARCH INSTITUTE
(Member of STL)




CPRI



STN1-160234S.14

CENTRAL POWER RESEARCH INSTITUTE
(Member of STL)



JSah
TEST ENGINEER


CENTRAL POWER RESEARCH INSTITUTE
(Member of STL)



CPRI



D. Sah
TEST ENGINEER



SECTIONAL EVALUATION COIL

RAJASTHAN POWERGEN TRANSFORMER PVT. LTD.	CORE COIL ASSEMBLY 5000KVA, 33/11KV COPPER WOUND POWER TRANSFORMER	DRW No.: 5000/CCA/02
---	--	----------------------

DESCRIPTION	L.V.	H.V.	DRAWN BY	SOMESH	TOLE:- +/-5%	DATE
CONDUCTOR SIZE	15. EX3. 1X3	15. EX3. 2				
TAPPING CONDUCTOR SIZE	-	7. 00X2 8				
I.D. OF COIL (MM)	379	323				
O.D. OF COIL (MM)	493	661				
AXIL OF COIL MM	665	720				

DRAWN BY: *[Signature]*
 CHECKED BY: *[Signature]*
 APPROVED BY: *[Signature]*
 SCALE: N.T.S.
 JMWVNE IN- 2168



RAJASTHAN POWERGEN TRANSFORMER PVT.LTD

BHINMAL-KAROL ROAD SANCHORE 343041

RAJASTHAN INDIA

TRANSFORMER NO	5000	FREQUENCY	50
KVA	3300	TAP POSITION	MAX/NORM/MIN
VOLTS AT HV	11000	% IMPEDANCE AT 75°C GUARANTEED	7.15 / 6.79 / 7.86
NO LOAD AMPERES	8.47	LOAD LOSSES IN KW AT 75°C GUARANTEED	23 KW
AT FULL LOAD (LV)	262.43	NO LOAD LOSSES IN KW GUARANTEED	4 KW
PHASES	3-DELTA	VECTOR GROUP	DYN-11
& CONNECTION	3-STAR	TYPE OF COOLING	ONAN
SPECIFICATION	IS:2026	CORE & WDG.	7050
YEAR OF MANUFACTURE	2016	KG.	2142
		KG.	11592
		Ltrs.	2550
			45 / 50
GTD. MAX. TEMP RISE IN OIL/WDG. OVER AMBIENT OF 50deg. °C			
IMPULSE LEVEL HV/LV			
170/75KV			
AMPS. FOR 0.5 SEC DYNAMIC & 2.0 SEC THERMAL			
JdVVNL TN-2168			
36 MONTHS FOR THE DATE OF DISPATCH			
DATE OF DISPATCH			

POSN.	CORRECT	IV	LV
1.	6-7	34650	83.314
2.	7-5	33825	85.346
3.	5-8	33600	87.479
4.	8-4	32125	89.722
5.	4-9	31150	92.084
6.	9-3	30352	94.572
7.	3-10	29700	97.199




TABLE

वि.सं. द्वारा रेखाचित्र का सत्यापन
जहाँ तक भी संभव हो सिर्फ विभिन्न
जांच तक ही सीमित है।
THE VERIFICATION OF THIS DRAWING
BY CRPI IS LIMITED TO DIMENSIONAL
CHECKS ONLY WHEREVER POSSIBLE


रिपोर्ट क्रमांक
के संदर्भ से दस्तावेज
Document Pertaining
Report No. 2016/STN-1234
अधिकृत अधिकारी
Engineering Officer
सी.पी.आर.आई./C.P.R.I.
गोविन्दपुरा, भोपाल
Govindpura, Bhopal

DRAWN BY	MP	RAJASTHAN POWERGEN TRANSFORMER PVT.LTD
CHECKED	SANJAY SHANKAR	BHINMAL-KAROLA ROAD
DESIGNED	JdVVNL	SANCHORE -304143 RAJASTHAN
CUSTOMER	JdVVNL	5.MVA 33/11 KV
DATE	14-08-2016	RATING DIAGRAM PLATE
SCALE	NTS	RP/TL-RD-001-16



679 cl 679 cl

ASSY. ARRANGEMENTS



के.वि.अ.सं. द्वारा रेखाचित्र का सत्यापन
जहाँ तक भी संभव हो सिर्फ विनियम
जांच तक ही सीमित है।
THE VERIFICATION OF THIS DRAWING
BY CRPI IS LIMITED TO DIMENSIONAL
CHECKS ONLY WHEREVER POSSIBLE


रिपोर्ट क्रमांक - 2016/STN-1234
के संदर्भ में दस्तावेज
Document No. 2016/STN-1234
Report No. 2016/STN-1234

Authorizing Officer
Bhimmal Karola
Gandhipura, Bhopla

RAJASTHAN POWERGEN TRANSFORMER PVT. LTD.

BHINMAL-KAROLA ROAD, KAROLA, SANCHORE-343041, RAJASTHAN.

STEP REF.	STEP THICKNESS	WIDTH	AREA in sq.mm.
01	80.0	350	28000
02	35.5	340	12070
03	26.2	330	8646
04	21.4	320	6848
05	18.4	310	5704
06	16.2	300	4860
07	27.5	280	7700
08	22.9	260	5954
09	19.5	240	4680
10	16.7	220	3674
11	14.5	200	2900
12	12.5	180	2250
13	10.6	160	1696
14	09.3	140	1302
15	07.8	120	0936
16	06.5	100	0650
17	05.2	080	0416
18	0	0	0
TOTAL			98286



COLLING SYSTEM

NET AREA-98286 x 0.97 = 95337 Sq.mm

FLUX DENSITY = $\frac{6350.85 \times 10^6}{4.44 \times 50 \times 190 \times 95337}$

SAY = 1.58 Wb/Sq.mm

DRN.-SOMESH	TOLE.-+/-	5%	PROJECT-FLUX DENSITY AND COLLING SYSTEM
CHKD.-			TITLE- 5000 KVA,33/11 KV,3P,50HZ
APPRD.-			COPPER WOUND POWER TRANSFORMER
SCALE- N.T.S			DRG.NO.- 5000 /CSFD/03